

Project/Construction Update May 4, 2007

ALL AGENCY AND MAJOR PROJECTS APPROVED AND/OR IN WORK				Expected Comp. Date
UP	03J4Q	Upham Phase 2B	Project complete resolving outstanding issues	Aug-06
RS	05L2U	Roseman Remodel for Admissions/Registrars	Substantially complete 5/4/07 - Move in 5/16	May-07
WC-Ath.	04D1P	Track/Soccer Replacement - Phase I	Work in progress	Aug-07
Campus	06J3E	Multi Building - Rekey Card Access	In design	Sept-07
UC	03H2L	UC Renovation	Work in progress- Back on line in phases	Jan-08
WC-Ath.	06J3B	Multi-Sport complex - Phase II	In Design with Rettler - work to begin Aug.07	Aug-08
MO	05G1F	Moraine Hall Remodel	In design - construction start Feb.2008	Nov-08
COBE	03D1Q	College of Business and Economics (COBE)	Miron Const. G.C. - Kick Off Mtg May 9	Jul-09
WC-Ath.	06K1F	Multi Sport Facility - Phase III	A/E is HGA	Aug-09
ResLife	06C1Q	New Residence Hall(s)	A/E Potter Lawson - proceed to design	Aug-10
SMALL PROJECTS - APPROVED AND/OR IN WORK				
State	04B2C	Storm Water Management Study	Dave Dorgan completing required process	Jul-07
RL	06A3E	Emergency Generator Installations Res Halls	Westphal GC	Jul-07
Campus	06C1W	Greenhouse Purchase and Install	Waiting for delivery	Jul-07
Grounds	06J4D	Sidewalk north of Esker & Lot 9 to six pack	Lot 9 to 6 pack complete - Esker Spring 07	Spring 07
CA	06L1W	Lighting Upgrades for Art Studios	Approved 1/2/07 - In design	Aug-07
HY	06L2A	Second Floor Exit West Stair Repair	Rockford Central Tile to do the work	Jul-07
MG	06L2K	Mainframe Room AC Replacement	AAPR - Approved - In design	Jan-08
PP	07B1C	Power Plant Door and Frame Repairs	Bane Nelson to do work	Jul-07
LI	07C2L	Collaboratories	Approved 3/29/07 - In design	Dec-07
UC	07D1L	Roof and Window Painting	Approved 4/13/07 - Start August 07	Oct-07
CA	07D3D	Emergency - Chilled Water Coil Replacement	Submitted 4/26/07	Aug-07
ALL AGENCY and SMALL PROJECTS SUBMITTED - NOT APPROVED				
HC	06L1V	HVAC System VAV Conversion	Req. Denied - Resubmit after July 1	
MG	07B2B	Server Room Fire Suppression Replacement	Submitted 2/12/07 - Resubmit after July 1	
WC	07D1Y	Swimming Pool Repairs	Submitted 4/11/07	
SMALL & ALL AGENCY PROJECTS - IN DEVELOPMENT FOR SUBMISSION				
HC		Stairwell Upgrades	Can't submit until after July 1	
CA		Security Fencing and Canopy for kiln area.	Nearing completion of project development	
WC		Gym 1 Floor Replacement - First Priority	Soliciting Estimates	
WC		Gym 1 Lighting Replacement	Received proposal from Werner Electric	
WC		Gym 1 Dividing Door Replacement	Quote received	
WC-Ath		Sandpit Volleyball Court Lighting	Quotes received	
WC-Ath		Tennis Court Resurfacing	Soliciting Quotes	
WC-Ath		Lawcon Tennis Court Replacement	Soliciting Quotes	
WC		South Entry Door Replacements	Submit May 07	
WC-KFH		Door Hardware Replacements	Submit after July 1	
LI		Handicap doors in mall at future CSD entrance	After South Wyman Mall is complete 2008	
LI		Career Services Remodel for CSD	Need for Spring 08 after CS moves to UC	
GO		Military Science 3rd Floor Remodel	For 2008 project	
GS		Upgrade HVAC and Window Replacements		
PP		Replace failing boiler controls & upgrade capability		
UP		Caulking	Working with Landsverk -DSF	
Substation		Tuckpointing of Retaining Wall	Working with Landsverk -DSF	
ANTICIPATED START AND COMPLETION DATES OF MAJOR PROJECTS				
May-07	May-07	Vacate & Turn Over Sayles Hall (Offline Mar 07)	Need by June 1 for COBE	
Jun-07	Jul-07	Vacate & Turn Over Baker Hall	Need by June 15 for COBE	
Jun-07	Aug-07	Vacate Salisbury Res Life vacate White-To house L&S	Need by August 13 for COBE	
Jun-07	Nov-07	06B2B Wyman Mall - Utility Upgrade- North	Miron Construction GC - Bid 5/3/07 Complete 2007	
Jun-07	Jul-09	03D1Q College of Business & Economics	Miron Construction GC - Precon - May 9th	
Aug-07	Aug-08	06J3B Multi Sport Facility - Phase II (07-09)	A/E - Rettler	
Feb-08	Sep-08	05G1F Moraine Book Store Remodel	In design - construction start Feb. 2008	
May-08	Nov-08	06B2B Wyman Mall - Utility Upgrade- South	Miron Construction GC - Bid 5/3/07 Complete 2008	
Jun-08	Aug-09	06K1F Multi Sport Facility - Phase III	A/E - HGA - approved for design	
Aug-08	Aug-10	06C1Q New Residence Hall(s)	A/E - Potter Lawson	
Mar-09	Aug-09	Drumlin Hall Remodel	Remodel to occur after Bookstore/Textbook move back to Moraine	
Oct-09	Jul-11	Carlson Renovation	Seeking Project Approval - To be online Fall 2011 for College of L&S	